



**VILLAGE OF SAYWARD**  
**KEY INITIATIVES – PROJECT UPDATE**

**July 1, 2021\***

<b>UPDATE ON KEY INITIATIVES – July 1 ,2021</b>		
	<b>PROGRESS TO DATE</b>	<b>NEXT STEPS</b>
<b>DECOMMISSIONING OF THE NEWCASTLE DAM &amp; CONSTRUCTION OF WEIR</b>	All funding, approvals and permitting in place.	Staff, NWH, B&V held on-site pre-mobilization meeting May 18.  NWH to commence work July 5, 2021 & completed in 8-9 weeks.
<b>COVID-19 FUNDING</b>	Funds approved for plexiglass, laptops for virtual meetings by council, Hazmat suits for PW staff.	Staff to return to July 20,2021 Council meeting to seek approval to allocate additional funds.  All approved items purchased and deployed for use. Septic pond dock to be constructed in Summer 2021.
<b>OFFICIAL COMMUNITY PLAN UPDATE</b>	Background report presented to Committee of the Whole May 25, 2021	Urban systems completed Background Report and presented to Council. Next Step: Draft Plan to be presented in July/August with public engagement

\* This document provides an update on key initiatives of the Village of Sayward. It is updated on a monthly basis and posted at the beginning of each month and does not include day to day work.

<b>SALMON AND WHITE RIVER FLOOD HAZARD MAPPING</b>	June 8 Virtual Town Hall for team to present technical findings to public Public engagement phase planned for July.	June 22 Virtual Town Hall hosted by SRD for Valley and Village information regarding flood hazard mapping; Public engagement phase planned for July.
<b>APPLICATION TO REZONE (SAYWARD ROAD) TO PERMIT RV PARK AND RESIDENTIAL LOTS (ADAMA LANDS)</b>	Applicant made first presentation to council in January; was requested to complete traffic study, water use projections, complete Riparian Area Protection Regulations Assessment, etc.	Reports received and being reviewed by Staff. Next Steps: Presentation to Council.
<b>DESIGN OF NEW WEBSITE</b>	Contact awarded to Upanup and model to resemble 100 Mile House design; meet and greet at April 20 council meeting.	Completed. New website up and running. Staff continue to add and revise content.
<b>PURCHASE OF FOUR PERMANENT LIFT STATION GENERATORS INSTALLED AND FENCED</b>	Grant funding applications not approved; quotes compiled, staff directed to seek Request for Quotes on BC Bid	council to approve use of either Covid Strengthening community Funds or Sewer Surplus Funds for approximately \$150,000 for installation of four generators.
<b>2021-2025 VILLAGE OF SAYWARD FINANCIAL PLAN</b>	Approved and final adoption taken by council at April 6 <sup>th</sup> meeting.	Implementation underway.
<b>MCMILLAN DRAINAGE STUDY</b>	Field work completed, draft report to staff in mid May, Final Report to Council.	Highland Engineering to finalize costs and present report to Council on July 20, 2021

\* This document provides an update on key initiatives of the Village of Sayward. It is updated on a monthly basis and posted at the beginning of each month and does not include day to day work.

\* This document provides an update on key initiatives of the Village of Sayward. It is updated on a monthly basis and posted at the beginning of each month and does not include day to day work.